CIVIL TECH LABS

Accredited by **NABL** as per ISO/ IEC 17025 : 2005

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027

Ph: 080 - 4114 2867 / Mob. : 96862 31801, Email: civiltechlabs@gmail.com

T-2654

To,

Assistant Executive Engineer
Yelahanka Sub Division,
BBMP Bangalore.

12th March 2015

Dear Sir,

Sub: Testing Materials.

As requested, tests on physical properties were carried out for the materials supplied by you, for the work of **'Improvements to roads and drains at KHB colony and Nehru nagara in ward no. 01, of Yelahanka sub division.'**

Please find the enclosed Test Reports of the above.

Thanking You,
For Civil Tech Labs

Khushboo

CIVIL TECH LABS BANGALORE

(KHUSHBOO L.)
Quality Manager

AE,

AKS

CIVIL TECH LABS
5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TESTS ON SOLID BLOCKS

Name & Address of the Customer	AEE, Yelahanka Sub Division, BBMP
Name of Work	Improvements to roads and drains at KHB colony and Nehru nagara in ward no. 01, of Yelahanka sub division.
Sample received on	Sri. Y. N. Ranganath
Date of Testing	12/03/2015
Technical Referance	IS: 2185(Part-I) 2005 (Reaffirmed 2010)
No. of samples tested	8
Grade	C (4.0)

1. COMPRESSIVE STRENGTH

Sl. No.	Nominal Dimension (cms)	Compressive strength (N/mm^2)	Minimum Compressive Strength as per IS: 2185(Part-I) 2005	
			Individual	Avg. of 8 samples
1	40x20x20	4.2	Minimum Compressive Strength of Individual Units	Minimum Average Compressive Strength of Units
2		4.4		
3		4.1	For Grade C (5.0)- 4.0 N/mm^2 For Grade C (4.0)- 3.2 N/mm^2	For Grade C (5.0)- 5.0 N/mm^2 For Grade C (4.0)- 4.0 N/mm^2
4		4.3		
5		4.4		
6		4.5		
7		4.3		
8		4.5		
Average Compressive strength (N/mm^2)		4.3		

AK-1
AK-2

CIVIL TECH LABS
5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

2. WATER ABSORPTION

Sl. No.	Nominal Dimension (cms)	Water Absorption (% by weight)	Average (% by weight)	Requirements as per IS : 2185(Part-I) 2005
1	40x20x20	7.20	7.21	When three samples are tested the average water absorption shall not be more than 10% by mass
2		7.32		
3		7.12		

3. BLOCK DENSITY

Sl. No.	Nominal Dimension (cms)	Block Density (Kg/cum)	Average (Kg/cum)	Requirements as per IS: 2185(Part-I) 2005
1	40x20x20	1862.3	1863.4	The Solid Concrete blocks used as load bearing units shall have average block density not less than 1800Kg/m^3
2		1863.5		
3		1864.3		

Remarks	Satisfies the Requirements.

Note:

1. The results relate only to the items tested.
2. Report shall not be reproduced except in full, without the written approval of the lab.
3. Any correction invalidates this report.
4. The results are based on the test conducted on samples supplied by the customer.

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE

CIVIL TECH LABS

5, 1st Cross, Srinivasa Colony, Mission Road, Bangalore - 560027
Ph: 080 - 4114 2867, Email: civiltechlabs@gmail.com

TEST REPORT

TEST ON CEMENT

Name & Address of the Customer	AEE, Yelahanka Sub Division, BBMP
Name of Work	Improvements to roads and drains at KHB colony and Nehru nagara in ward no. 01, of Yelahanka sub division.
Name of the Agency	Sri. Y. N. Ranganath
Date of Testing	07/03/2015

Tests	Test Method As Per IS & Apparatus		Results		Requirements As Per IS 8112:1989	Remarks
	IS Code	Method	Value	Unit		
Initial Setting Time	IS-4031 (Part-5) 1988	VICAT	51	min	Not Less Than 30 Minutes	Satisfies Requirement
Final Setting Time	IS-4031 (Part-5) 1988	VICAT	483	min	Not More Than 600 Minutes	Satisfies Requirement
Soundness	IS-4031 (Part-3) 1988	LE-CHATELIER	3	mm	Not More Than 10 mm	Satisfies Requirement

Note:
1.The results relate only to the items tested.
2.Report shall not be reproduced except in full, without the written approval of the lab.
3.Any correction invalidates this report.
4.The results are based on the test conducted on samples supplied by the client.

Lab Incharge
Civil Tech Labs

CIVIL TECH LABS BANGALORE